Millers Alarms
Morley House, 539 Woodborough
Mapperley
Nottingham
Nottinghamshire
NG3 5FR

t: 0115 960 4232
e: kate@millersalarms.co.uk
w: www.millersalarms.co.uk

VAT Reg: 416458055

Appointment Report & Test Results

Customer Address	Installation Address
John Shepherd C/O Callithome Ltd Tristan John 20 Regent Street Nottingham NG1 5BQ	John Shepherd - Joanne Brown 7 Wildman Street Aboretum Nottingham NG7 4FY

Job	**7120**	Topology	
Job Type	STANDARD	Risk Grade	2
Created By	MANAGER	Notification	2X
AC Ref	JRDEV523	Sys Category	
System	Emergency	Sys Grade	
Install Ref	4909	Comms	
Chip No		Standard	
Last/Next Service		17/12/21	/
Service/ Service Cycle			/
Make/Model			

JOB DETAILS & HISTORY

Job Details Emergency lighting test

Work Undertaken

31/01/25 App ID : 7728
[15:30 - 16:15] Isaac Campbell

TEST RESULTS

App ID:7728

1 - All cables undamaged	Yes
2 - Is equipment firmly fixed	Yes
3 - Is the range un-obstructed	Yes
4 - Is equipment clean	Yes
5 - Complete discharge test	Yes
6 - Complete recharge test	Yes
7 - Check for satisfactory Operation	Yes
8 - All luminares have clean defenders	Yes
9 - Duration of discharge test	3 hour
10 - No. of luminaries failed	0
11 - Total number tested	9
12 - All lights tested as schedule	Yes
13 - Luminares sited per BS5266	Yes
14 - Historical log up to date	N/A
15 - System date/time correct	N/A
20 - System left working	1

20 Emergency Lighting Set2

Customer Acceptance

Name	John shepherd	Signature	keys
Position	Letting agent		
Date	31/01/25		

Competent Person

Name	Isaac Campbell	Signature	I. Campbell
Position	Engineer		
Date	31/01/25		

I/We certify that work detailed has been undertaken in accordance with current regulations to the best of our knowledge.

Name	Isaac Campbell	Signature	I. Campbell
Position	Engineer		
Date	31/01/25		
On Behalf Of:	Millers Alarms		

SSAIB CERTIFICATED Verify at ssaib.org

SSAIB CERTIFICATED UKAS PRODUCT CERTIFICATION 131 Verify at ssaib.org